

Grantee: Chicago, IL

Grant: B-13-MS-17-0001

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-13-MS-17-0001

Obligation Date:**Award Date:****Grantee Name:**

Chicago, IL

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$63,075,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$63,075,000.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$63,075,000.00

Disasters:**Declaration Number**

FEMA-4116-IL

Narratives**Disaster Damage:**

The storm system that swept through Chicago and surrounding suburbs on April 17-18, 2013 produced approximately 5.5 inches of rain, or the equivalent of a 10-year storm. The heavy rains experienced resulted in sewer overflows, basement floods, and backflow of water from the Chicago River into Lake Michigan. The excessive rainfall that entered the sewer system could not flow fast enough to a wastewater treatment plant or a combined sewer outfall. By early morning of April 18, before the largest rainfall, the Tunnel and Reservoir Plan (TARP) tunnels, also known as the deep tunnels, were filled, which resulted in combined sewer overflows at 132 separate outfall locations. To prevent overland flooding the Metropolitan Water Reclamation District of Greater Chicago (MWRD) and the Army Corp of Engineers opened the Chicago River controlling locks for nearly 23 hours, leading to a discharge of over 10.7 billion gallons into Lake Michigan.

However, the April storms produced such heavy rains that the combined sewers overflowed and released untreated waste and stormwater. As sewer water rose above drain openings that were below street grade, water backed up into homes and other buildings. Basement flooding occurred citywide, with the City receiving over 2,500 water-in-basement calls and over 800 water-in-streets calls from residents from all 50 wards.

The flooding also significantly impacted Chicago's infrastructure and resulted in the City receiving 571 calls of flooded streets and 32 calls of flooded viaducts. The Department of Streets and Sanitation relocated 105 vehicles to remove them from flooded areas. The Chicago Transit Authority received calls regarding flooded train stations. The rain and related flooding caused major road closures, including the following interstate highways and major city thoroughfares: I-94 northbound at the Kennedy Junction; I-94 southbound at Dempster Avenue; I-94 northbound between Foster and Touhy; I-94 northbound at 130th Street; Bishop Ford Expressway experienced major backups with lanes closures; 96th and Dorchester due to a sinkhole; Midway Plaisance eastbound; Belmont Avenue ramp to northbound Lake Shore Drive; Viaducts on Stony Island, 95th Street and Cottage Grove Avenue.

Recovery Needs:

To aid in recovery efforts of community areas that were most impacted by the storms, the City has committed the majority of CDBG-DR funding toward public way infrastructure restoration, specifically to the water, sewer and drainage system which will bring these areas to resilience. These funds will specifically address infrastructure limitations and underlying conditions that contribute to the flooding of residences.

The City committed the remainder to provide direct assistance to housing rehabilitation for homeowners and renters, as well as mitigation measures. This initiative will prioritize residents with FEMA-verified loss and documented unmet needs who are low- and moderate-income residents.

Overall**This Report Period****To Date**

Total Projected Budget from All Sources	N/A	\$119,867,899.81
Total Budget	\$0.00	\$63,075,000.00
Total Obligated	(\$9,604,118.57)	\$32,906,788.10
Total Funds Drawdown	\$10,558,841.11	\$29,174,314.10
Program Funds Drawdown	\$10,558,841.11	\$29,174,314.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,558,841.11	\$29,174,314.10
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		63.08%
Overall Benefit Percentage (Actual)		55.10%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$9,461,250.00	\$0.00
Limit on Admin/Planning	\$12,615,000.00	\$512,360.91
Limit on State Admin	\$0.00	\$512,360.91

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$31,537,500.00	\$39,314,065.79

Overall Progress Narrative:

During Q1 2017, the City continued to make progress towards the implementation of all CDBG-DR funded projects. 8 sewer improvement projects completed the construction portion of the project. 4 of those projects will complete the street restoration portion of the project in the spring, due to weather constraints. The Albany Park Tunnel project began construction in Q2 2016 and continues to make progress. The Tunnel Boring Machine (TBM) was delivered to the site in January 2017, lowered into the starter tunnel through the outlet shaft, tested and commissioned. The TBM was launched and has begun mining tunnel rock at the outlet. WPA streets projects are still in the design phase, with construction anticipated to begin later in 2017.

The Residential Flooding Assistance Program (RFAP) subrecipients have conducted significant outreach to potential beneficiaries (more than 384 potential beneficiaries contacted). All 56 projects were completed in Q1 2017, however a few are completing the vouchering process into Q2.

In Q2 2017, the City will be continuing to closely monitor all extended round two and three projects and make adjustments as necessary to ensure the timely expenditure of funds.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
RD01-ADMINISTRATION, ADMINISTRATION	\$0.00	\$153,126.91	\$153,126.91
RD01-INFRASTRUCTURE, INFRASTRUCTURE	\$0.00	\$4,146,873.09	\$4,146,873.09
RD02-ADMINISTRATION, ADMINISTRATION	\$150,614.07	\$300,000.00	\$300,000.00
RD02-HOUSING, HOUSING	\$1,628,077.14	\$2,500,000.00	\$2,311,338.19
RD02-INFRASTRUCTURE, INFRASTRUCTURE	\$7,806,110.36	\$44,900,000.00	\$21,180,042.51
RD03-ADMINISTRATION, ADMINISTRATION	\$59,234.00	\$300,000.00	\$59,234.00
RD03-HOUSING, HOUSING	\$914,805.54	\$1,800,000.00	\$1,023,699.40
RD03-INFRASTRUCTURE, INFRASTRUCTURE	\$0.00	\$8,975,000.00	\$0.00



Activities

Project # / Title: RD01-INFRASTRUCTURE / INFRASTRUCTURE

Grantee Activity Number: RD01-Infrastructure- 100th & 101st

Activity Title: 100th & 101st Streets Sewer Improvement UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD01-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

02/09/2016

Projected End Date:

08/25/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,333,122.55
Total Budget	\$0.00	\$1,333,122.55
Total Obligated	\$0.00	\$1,333,122.55
Total Funds Drawdown	\$0.00	\$1,333,122.55
Program Funds Drawdown	\$0.00	\$1,333,122.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,333,122.55
City of Chicago	\$0.00	\$1,333,122.55
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure-100th & 101st	100th & 101st Streets Sewer Improvement UN	General Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure-100th & 101st E	100th & 101st Streets Sewer Improvement UN E	General Account

Association Description:

The 100th and 101st Street Sewer Improvement is being split between the first and second funding allocation, but is one project, and also received an extension.



Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,665 linear feet in new/improved sewers.

Location Description:

The 100th Street Sewer Improvement Project is located in census tracts 730500 and 730600.

Activity Progress Narrative:

See round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Local funds

Amount

\$275,000.00

Subtotal Match Sources

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	RD01-Infrastructure- 99th, 102nd, Perry
Activity Title:	99th, 102nd, Perry Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD01-INFRASTRUCTURE

Projected Start Date:
01/27/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
08/24/2016

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,150,000.00
Total Budget	\$0.00	\$2,150,000.00
Total Obligated	\$0.00	\$2,150,000.00
Total Funds Drawdown	\$0.00	\$2,150,000.00
Program Funds Drawdown	\$0.00	\$2,150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,150,000.00
City of Chicago	\$0.00	\$2,150,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 4,107 linear feet in new/improved sewers.

Location Description:

The 99th Street and Perry Avenue Sewer Improvement Project is located in LMA census tracts 490700, and 490800.

Activity Progress Narrative:

See round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Local funds

Amount

\$365,000.00

Subtotal Match Sources

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD01-Infrastructure- Albany Park Tunnel
Activity Title:	Albany Park Tunnel UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD01-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

04/25/2016

Projected End Date:

04/25/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$663,750.54
Total Budget	\$0.00	\$663,750.54
Total Obligated	\$0.00	\$663,750.54
Total Funds Drawdown	\$0.00	\$663,750.54
Program Funds Drawdown	\$0.00	\$663,750.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$663,750.54
City of Chicago	\$0.00	\$663,750.54
Match Contributed	\$0.00	\$0.00

Activity Description:

The Albany Park Tunnel will be constructed 18 feet in diameter, approximately 150 feet underground and bored into rock with a tunnel boring machine.

Location Description:

The diversion tunnel will be built in the Albany Park community to run under Foster Avenue from its intersection with Avers Avenue until its discharge into the North Shore Channel of the Chicago River. It is located in census tract 140302 and also benefits surrounding census tracts 130200 and 831800.

Activity Progress Narrative:

See round two activity for report narrative

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5800



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$51,324,845.00
Total Other Funding Sources	\$0.00

Project # / Title: RD02-ADMINISTRATION / ADMINISTRATION

Grantee Activity Number: RD02 - Admin
Activity Title: Administration

Activity Category:

Administration

Project Number:

RD02-ADMINISTRATION

Projected Start Date:

02/10/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall

Total Projected Budget from All Sources

Total Budget

Jan 1 thru Mar 31, 2017

N/A

\$0.00

To Date

\$300,000.00

\$300,000.00



Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$150,614.07	\$300,000.00
Program Funds Drawdown	\$150,614.07	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$150,614.07	\$300,000.00
City of Chicago	\$150,614.07	\$300,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will utilize this funding to cover administrative costs.

Location Description:

Not applicable.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD02-HOUSING / HOUSING

Grantee Activity Number: RD02-Housing- Catholic Charities SF
Activity Title: Catholic Charities - RFAP LMH SF



Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:**Responsible Organization:**

Catholic Charities

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2017**

N/A

To Date

\$311,338.19

Total Budget

(\$188,661.81)

\$311,338.19

Total Obligated

(\$188,661.81)

\$311,338.19

Total Funds Drawdown

\$234,869.01

\$311,338.19

Program Funds Drawdown

\$234,869.01

\$311,338.19

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$234,869.01

\$311,338.19

Catholic Charities

\$234,869.01

\$311,338.19

Match Contributed

\$0.00

\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Catholic Charities' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

Due to issues of non-compliance with a contractor that was awarded six of the eight projects, Catholic Charities had to rebid those projects. All eight projects were able to be completed in Q1, however, final vouchers are currently still being processed and final inspections are being completed.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Properties	8	8/8
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	8	8/8
# of Multifamily Units	0	0/0
# of Singlefamily Units	8	8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	1	8	7/4	1/4	8/8	100.00
# Owner Households	7	1	8	7/4	1/4	8/8	100.00
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
10832 s peoria	chicago		Illinois	60643	Match / Y
11707 S Morgan	Chicago		Illinois	60643	Match / Y
11837 S Wallace	Chicago		Illinois	60628	Match / Y
12126 S. Halsted	Chicago		Illinois	60628	Match / Y
1420 W 123rd St	Chicago		Illinois	60643	Match / Y
29 W 124th St	Chicago		Illinois	60628	Match / Y
301 W 117th St	Chicago		Illinois	60628	Match / Y
737 W 116th St	Chicago		Illinois	60628	Match / Y

Address Support Information



Address: 10832 s peoria, chicago, Illinois 60643

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred, prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	02/06/2017	02/06/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/14/2016	02/06/2017

Description of End Use:

Residential use

Address: 11707 S Morgan, Chicago, Illinois 60643

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/25/2016	11/25/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/12/2016	11/25/2016

Description of End Use:

Residential use

Address: 11837 S Wallace, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/19/2017	01/19/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/16/2016	01/19/2017

Description of End Use:

Residential use



Address: 12126 S. Halsted, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/30/2016	11/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/04/2016	11/30/2016

Description of End Use:

Residential use

Address: 1420 W 123rd St, Chicago, Illinois 60643

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	03/02/2017	03/02/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/22/2016	03/02/2017

Description of End Use:

Residential use

Address: 29 W 124th St, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/19/2017	01/19/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/17/2016	01/19/2017

Description of End Use:

Residential use



Address: 301 W 117th St, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/17/2017	01/17/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/28/2016	01/17/2017

Description of End Use:

Residential use

Address: 737 W 116th St, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/30/2016	12/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/17/2016	12/30/2016

Description of End Use:

Residential use

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02-Housing- Catholic Charities SF E
Activity Title:	Catholic Charities - RFAP LMH SF E

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
RD02-HOUSING

Projected Start Date:
06/15/2015

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
HOUSING

Projected End Date:
03/17/2018

Completed Activity Actual End Date:

Responsible Organization:
Catholic Charities

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$188,661.81
Total Budget	\$188,661.81	\$188,661.81
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Catholic Charities	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Catholic Charities' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two Catholic Charities' activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Housing- CNT SF
Activity Title:	Center for Neighborhood Technology - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Center for Neighborhood Technology

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total Budget	\$0.00	\$1,200,000.00
Total Obligated	\$0.00	\$1,200,000.00
Total Funds Drawdown	\$878,609.51	\$1,200,000.00
Program Funds Drawdown	\$878,609.51	\$1,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$878,609.51	\$1,200,000.00
Center for Neighborhood Technology	\$878,609.51	\$1,200,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Center for Neighborhood Technology	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing- CNT SF	Center for Neighborhood Technology - RFAP LMH SF	General Account

Association Description:

CNT is funded in both the second and third rounds

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Center for Neighborhood Technology's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be



addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

CNT completed 9 of their 22 projects in 2016, however, City plumbing and drain inspection delays forced 13 project completion dates into January. All jobs have now been completed, vouchered and inspected.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	22	22/21

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	22	22/21
# of Singlefamily Units	22	22/21

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	11	11	22	11/11	11/10	22/21	100.00
# Owner Households	11	11	22	11/11	11/10	22/21	100.00
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1406 N Leamington Ave	Chicago		Illinois	60651	Match / Y
1436 N Mayfield	Chicago		Illinois	60651	Match / Y
1622 N Latrobe	Chicago		Illinois	60639	Match / Y
1643 W 92nd St	Chicago		Illinois	60620	Match / Y
2552 W 69th St	Chicago		Illinois	60629	Match / Y
337 W 42nd St	Chicago		Illinois	60609	Match / Y



340 E 87th Pl	Chicago	Illinois	60619	Match / Y
4101 N Melvina Ave	Chicago	Illinois	60634	Match / Y
4831 W Bloomingdale	Chicago	Illinois	60639	Match / Y
5210 S Springfield	Chicago	Illinois	60632	Match / Y
545 N LeClaire Ave	Chicago	Illinois	60644	Match / Y
5725 S Hoyne	Chicago	Illinois	60636	Match / Y
5737 W Race	Chicago	Illinois	60644	Match / Y
5961 W Superior	Chicago	Illinois	60644	Match / Y
702 E 89th St	Chicago	Illinois	60619	Match / Y
715 N Pine	Chicago	Illinois	60644	Match / Y
7151 S Hoyne	Chicago	Illinois	60636	Match / Y
7158 S Seeley Ave	Chicago	Illinois	60636	Match / Y
8334 S Indiana	Chicago	Illinois	60619	Match / Y
9053 S Bishop	Chicago	Illinois	60620	Match / Y



9808 S Sangamon Chicago Illinois 60643 Match / Y

9912 S Calumet Chicago Illinois 60628 Match / Y

Address Support Information

Address: 1406 N Leamington Ave, Chicago, Illinois 60651

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017

National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	06/28/2016	01/06/2017

Description of End Use:

Residential use

Address: 1436 N Mayfield, Chicago, Illinois 60651

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017

National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/17/2016	01/06/2017

Description of End Use:

Residential use



Address: 1622 N Latrobe, Chicago, Illinois 60639

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/23/2016	12/23/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/16/2016	12/23/2016

Description of End Use:

Residential use

Address: 1643 W 92nd St, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/10/2016	01/11/2017

Description of End Use:

Residential use

Address: 2552 W 69th St, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/13/2016	01/11/2017

Description of End Use:

Residential use



Address: 337 W 42nd St, Chicago, Illinois 60609

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/30/2016	12/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/03/2016	12/30/2016

Description of End Use:

Residential use

Address: 340 E 87th Pl, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	07/01/2016	01/11/2017

Description of End Use:

Residential use

Address: 4101 N Melvina Ave, Chicago, Illinois 60634

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/09/2017	01/09/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/09/2016	01/09/2017

Description of End Use:

Residential use



Address: 4831 W Bloomingdale, Chicago, Illinois 60639

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/21/2016	12/20/2016

Description of End Use:

Residential use

Address: 5210 S Springfield, Chicago, Illinois 60632

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/09/2017	01/09/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/24/2016	01/09/2017

Description of End Use:

Residential use

Address: 545 N LeClaire Ave, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/16/2016	12/20/2016

Description of End Use:

Residential use



Address: 5725 S Hoyne, Chicago, Illinois 60636

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/16/2016	01/11/2017

Description of End Use:

Residential use

Address: 5737 W Race, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/28/2016	12/28/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	02/26/2016	12/28/2016

Description of End Use:

Residential use

Address: 5961 W Superior, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/27/2016	12/27/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/16/2016	12/27/2016

Description of End Use:

Residential use



Address: 702 E 89th St, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	06/23/2016	01/11/2017

Description of End Use:

Residential use

Address: 715 N Pine, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/23/2016	12/23/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/22/2016	12/23/2016

Description of End Use:

Residential use

Address: 7151 S Hoyne, Chicago, Illinois 60636

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/16/2016	01/06/2017

Description of End Use:

Residential use



Address: 7158 S Seeley Ave, Chicago, Illinois 60636

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	02/15/2016	01/06/2017

Description of End Use:

Residential use

Address: 8334 S Indiana, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	06/23/2016	01/06/2017

Description of End Use:

Residential use

Address: 9053 S Bishop, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/02/2016	12/02/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/08/2016	12/02/2016

Description of End Use:

Residential use



Address: 9808 S Sangamon, Chicago, Illinois 60643

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/25/2016	01/11/2017

Description of End Use:

Residential use

Address: 9912 S Calumet, Chicago, Illinois 60628

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/21/2016	12/21/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/03/2017	12/21/2016

Description of End Use:

Residential use

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: RD02-Housing- LUCHA SF

Activity Title: LUCHA - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Latin United Community Housing Association

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$120,000.00
Total Budget	\$0.00	\$120,000.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$24,184.43	\$120,000.00
Program Funds Drawdown	\$24,184.43	\$120,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$24,184.43	\$120,000.00
Latin United Community Housing Association	\$24,184.43	\$120,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Latin United Community Housing Association	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing- LUCHA SF	LUCHA - RFAP LMH SF	General Account

Association Description:

LUCHA is funded in both the second and third rounds

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

LUCHA's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.



Activity Progress Narrative:

Both projects were completed, vouchered and inspected in Q1 2017.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/2
# of Singlefamily Units	2	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	1	2	1/1	1/1	2/2	100.00
# Owner Households	1	1	2	1/1	1/1	2/2	100.00
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
19 N Long	Chicago		Illinois	60644	Match / Y
4911 W Lexington	Chicago		Illinois	60644	Match / Y

Address Support Information

Address: 19 N Long, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/20/2017	01/20/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/30/2016	01/20/2017

Description of End Use:

Residential use



Address: 4911 W Lexington, Chicago, Illinois 60644

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/16/2017	01/16/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/11/2016	01/16/2017

Description of End Use:

Residential use

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: RD02-Housing- Neighborhood Housing Services SF
Activity Title: Neighborhood Housing Services - RFAP LMH SF

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 RD02-HOUSING
Projected Start Date:
 06/15/2015
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 HOUSING
Projected End Date:
 02/09/2017
Completed Activity Actual End Date:

Responsible Organization:
 Neighborhood Housing Services of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$604,000.00
Total Budget	\$0.00	\$604,000.00
Total Obligated	\$0.00	\$604,000.00
Total Funds Drawdown	\$490,414.19	\$604,000.00
Program Funds Drawdown	\$490,414.19	\$604,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$490,414.19	\$604,000.00
Neighborhood Housing Services of Chicago	\$490,414.19	\$604,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Neighborhood Housing Services of Chicago	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing-Neighborhood Housing Services SF	Neighborhood Housing Services - RFAP LMH SF	General Account

Association Description:

NHS is funded in both the second and third rounds

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Neighborhood Housing Services' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be



addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

All 14 projects were completed, vouchered and inspected in Q1 2017.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	14	14/19

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	14	14/19
# of Singlefamily Units	14	14/19

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	9	5	14	9/11	5/8	14/19	100.00
# Owner Households	7	5	12	7/8	5/8	12/16	100.00
# Renter Households	2	0	2	2/3	0/0	2/3	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
3437 W 72nd Place	Chicago		Illinois	60629	Match / Y
3813 W 86th Place	Chicago		Illinois	60652	Match / Y
4913 S Wabash	Chicago		Illinois	60615	Match / Y
5630 S Albany	Chicago		Illinois	60629	Match / Y
6116 S Kedzale	Chicago		Illinois	60629	Match / Y
6540 S Mozart	Chicago		Illinois	60629	Match / Y



7032 S Bell	Chicago	Illinois	60636	Match / Y
7129 S Campbell	Chicago	Illinois	60629	Match / Y
7148 S Springfield	Chicago	Illinois	60629	Match / Y
7202 S Maplewood	Chicago	Illinois	60629	Match / Y
7955 S Loomis	Chicago	Illinois	60620	Match / Y
8632 S Wood	Chicago	Illinois	60620	Match / Y
8826 S Union Ave	Chicago	Illinois	60620	Match / Y
8908 S Paulina	Chicago	Illinois	60620	Match / Y

Address Support Information

Address: 3437 W 72nd Place, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/06/2016	12/20/2016

Description of End Use:

Residential use



Address: 3813 W 86th Place, Chicago, Illinois 60652

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	06/01/2016	12/20/2016

Description of End Use:

Residential use

Address: 4913 S Wabash, Chicago, Illinois 60615

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/06/2016	12/06/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/05/2016	12/06/2016

Description of End Use:

Residential use

Address: 5630 S Albany, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/10/2016	01/11/2017

Description of End Use:

Residential use



Address: 6116 S Kedzale, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/16/2016	12/16/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/11/2016	12/16/2016

Description of End Use:

Residential use

Address: 6540 S Mozart, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/12/2016	12/12/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/18/2016	12/12/2016

Description of End Use:

Residential use

Address: 7032 S Bell, Chicago, Illinois 60636

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/10/2016	12/10/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	12/11/2015	12/10/2016

Description of End Use:

Residential use



Address: 7129 S Campbell, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/12/2016	12/12/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	12/14/2015	12/12/2016

Description of End Use:

Residential use

Address: 7148 S Springfield, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/28/2016	12/28/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/31/2016	12/28/2016

Description of End Use:

Residential use

Address: 7202 S Maplewood, Chicago, Illinois 60629

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/06/2017	01/06/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/12/2016	01/06/2017

Description of End Use:

Residential use



Address: 7955 S Loomis, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	07/07/2016	12/20/2016

Description of End Use:

Residential use

Address: 8632 S Wood, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/20/2016	12/20/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	12/14/2015	12/20/2016

Description of End Use:

Residential use

Address: 8826 S Union Ave, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	10/10/2016	10/10/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	05/12/2016	10/10/2016

Description of End Use:

Residential use



Address: 8908 S Paulina, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/15/2016	11/15/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/04/2016	11/15/2016

Description of End Use:

Residential use

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: RD02-Housing- Partners in Community Building SF

Activity Title: Partners in Community Building - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Partners in Community Building

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$57,000.00
Total Budget	\$0.00	\$57,000.00
Total Obligated	\$0.00	\$57,000.00
Total Funds Drawdown	\$0.00	\$57,000.00
Program Funds Drawdown	\$0.00	\$57,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$57,000.00
Partners in Community Building	\$0.00	\$57,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Partners in Community Building	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing- Partners in Community Building MF	Partners in Community Building - RFAP LMH MF	General Account

Association Description:

PICB is funded in both the second and third rounds

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Partners in Community Building's RFAP single family activities will be focused in low- and moderate-income



communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

All 9 projects were completed, vouchered and inspected in Q1 2017.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	9		9/11	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	9		9/11	
# of Singlefamily Units	9		9/11	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	4	9	5/5	4/6	9/11	100.00
# Owner Households	4	4	8	4/4	4/5	8/9	100.00
# Renter Households	1	0	1	1/1	0/1	1/2	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
124 W 83rd	Chicago		Illinois	60620	Match / Y
8153 S Marquette	Chicago		Illinois	60617	Match / Y
8201 S Docrchester	Chicago		Illinois	60619	Match / Y
8210 S Avalon	Chicago		Illinois	60619	Match / Y
8350 S LaSalle	Chicago		Illinois	60620	Match / Y
8448 S Manistee	Chicago		Illinois	60617	Match / Y



8612 S Bennett Ave	Chicago	Illinois	60617	Match / Y
8729 S Harper	Chicago	Illinois	60619	Match / Y
9226 S Essex Ave	Chicago	Illinois	60617	Match / Y

Address Support Information

Address: 124 W 83rd, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017

National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/01/2016	01/11/2017

Description of End Use:

Residential use

Address: 8153 S Marquette, Chicago, Illinois 60617

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/30/2016	12/30/2016

National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/28/2016	12/30/2016

Description of End Use:

Residential use



Address: 8201 S Docrchester, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/30/2016	11/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/16/2016	11/30/2016

Description of End Use:

Residential use

Address: 8210 S Avalon, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	03/03/2016	01/11/2017

Description of End Use:

Residential use

Address: 8350 S LaSalle, Chicago, Illinois 60620

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/30/2016	11/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	02/08/2016	11/30/2016

Description of End Use:

Residential use



Address: 8448 S Manistee, Chicago, Illinois 60617

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	12/30/2016	12/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	07/26/2016	12/30/2016

Description of End Use:

Residential use

Address: 8612 S Bennett Ave, Chicago, Illinois 60617

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/05/2017	01/05/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	01/26/2016	01/05/2017

Description of End Use:

Residential use

Address: 8729 S Harper, Chicago, Illinois 60619

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	11/30/2016	11/30/2016
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	02/09/2016	11/30/2016

Description of End Use:

Residential use



Address: 9226 S Essex Ave, Chicago, Illinois 60617

Property Status:	Affordability Start Date:	Affordability End Date:
Completed	04/17/2017	04/17/2019

Description of Affordability Strategy:

Owners must maintain ownership of the property for the two year grant term. If the property is sold or transferred prior to the end of the two year grant period, the balance of the grant amount must be repaid by the owner to the City of Chicago. Recapture policies and procedures are included in the program manual.

Activity Type for End Use:	Projected Disposition Date:	Actual Disposition Date:
Rehabilitation/reconstruction of residential	01/11/2017	01/11/2017
National Objective for End Use:	Date National Objective is met:	Deadline Date:
Low/Mod	04/05/2016	01/11/2017

Description of End Use:

Residential use

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: RD02-Housing- Program Implementation

Activity Title: DPD RFAP Program Implementation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

RD02-HOUSING

Project Title:

HOUSING

Projected Start Date:

06/15/2015

Projected End Date:

12/31/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Chicago

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$19,000.00
Total Budget	\$0.00	\$19,000.00
Total Obligated	\$0.00	\$19,000.00
Total Funds Drawdown	\$0.00	\$19,000.00
Program Funds Drawdown	\$0.00	\$19,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,000.00
City of Chicago	\$0.00	\$19,000.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing - Program Implementation	DPD RFAP Program Implementation LMA	General Account
Partners in Community Building	Rehabilitation/reconstruction of residential structures	RD03-HOUSING	RD03-Housing- Partners in Community Building SF	Partners in Community Building - RFAP LMH SF	General Account

Association Description:

Program implementation costs for RFAP

Activity Description:

The Department of Planning and Development program implementation of the overall RFAP housing program, under which, eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:



RFAP activities will be focused in low- and moderate-income communities of Chicago, largely on the west and south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

All five delegate agencies have completed all of their repair and mitigation jobs, for a combined total of 51 completed projects from a final list of 56 RFAP projects. Outcomes are reported in the associated activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD02-INFRASTRUCTURE / INFRASTRUCTURE

Grantee Activity Number: RD02-Infrastructure - 105th Street

Activity Title: 105th Improvement LMA

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

04/28/2016

Benefit Type:

Area ()

National Objective:

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

02/06/2017

Responsible Organization:



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,746,397.80
Total Budget	(\$29,760.90)	\$1,746,397.80
Total Obligated	\$0.00	\$1,746,397.80
Total Funds Drawdown	\$0.00	\$1,746,397.80
Program Funds Drawdown	\$0.00	\$1,746,397.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,746,397.80
City of Chicago	\$0.00	\$1,746,397.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 2,134 feet of new sewer mains in census tract 730700 in order to address flooding problems.

Location Description:

105th Street between Morgan and Halsted, Aberdeen between 105th and 104th, Aberdeen between 103rd and 103rd PI

Activity Progress Narrative:

100th Street was awarded in January 2016 and construction began in March. Project was completed in Q4, with final vouchers submitted and paid by the expenditure deadline in Q1 2017. The project is now completed, with 2,054 feet of new sewers installed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	2054	4108/2134

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$194,044.20
Total Other Funding Sources	\$0.00



Grantee Activity Number:	RD02-Infrastructure - 128th Street E
Activity Title:	128th Street Sewer Improvement LMA E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
09/02/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,033,635.31
Total Budget	\$418,209.71	\$2,033,635.31
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 1,884 feet of new sewer mains in census tract 550200 in order to address flooding problems.

Location Description:

127th street to 129th street to Exchange to Torrence

Activity Progress Narrative:

128th street was awarded in December 2016 and construction began in January 2017. The City requested an extension on the project to allow for the project to be fully completed as needed. Work is currently about 18% complete. It is anticipated the project will be completed in Q2 2017.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$99,661.56
Total Other Funding Sources	\$0.00

Grantee Activity Number: RD02-Infrastructure - 53rd Street

Activity Title: 53rd Sewer Improvement LMA

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

05/23/2016

Projected End Date:

02/09/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Chicago

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,505,429.64
Total Budget	\$0.00	\$1,505,429.64
Total Obligated	(\$1,193,596.36)	\$1,505,429.64
Total Funds Drawdown	\$1,442,127.92	\$1,505,429.64
Program Funds Drawdown	\$1,442,127.92	\$1,505,429.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,442,127.92	\$1,505,429.64
City of Chicago	\$1,442,127.92	\$1,505,429.64
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 2,339 feet of new sewer mains in census track 620100 in order to address flooding problems.

Location Description:

West 53rd street between South Pulaski and South Millard Avenue.

Activity Progress Narrative:

53rd Street was awarded in July 2016 and construction began in September. The City requested an extension on the project as it is projected to be completed in spring 2017 and will need time to complete the vouchering process. Sewer construction is completed, however the street restoration portion of the project has to wait until spring to be completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

	Amount
Local funds	\$142,054.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: RD02-Infrastructure - 53rd Street E

Activity Title: 53rd Sewer Improvement LMA E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

05/23/2016

Projected End Date:

03/17/2019

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Chicago

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,250,417.96
Total Budget	\$0.00	\$1,250,417.96
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - 53rd Street	53rd Sewer Improvement LMA	General Account

Association Description:

53rd Street sewer improvement was granted an extension.

Activity Description:

The City will install 2,339 feet of new sewer mains in census track 620100 in order to address flooding problems.

Location Description:

West 53rd street between South Pulaski and South Millard Avenue.

Activity Progress Narrative:



See other round two activity for report narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD02-Infrastructure - 92nd Street

Activity Title: 92nd Street Improvement UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

07/12/2016

Projected End Date:

02/09/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$1,430,749.60

Total Budget

(\$54,351.81)

\$1,430,749.60

Total Obligated

(\$54,351.81)

\$1,430,749.60

Total Funds Drawdown

\$318,943.95

\$1,430,749.60

Program Funds Drawdown

\$318,943.95

\$1,430,749.60

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$318,943.95

\$1,430,749.60

City of Chicago

\$318,943.95

\$1,430,749.60

Match Contributed

\$0.00

\$0.00

Activity Description:

The City will install 2,113 feet of new sewer main in census tract 480500 in order to address flooding problems.

Location Description:

East 92nd street between South Anthony Ave and South Essex Ave

Activity Progress Narrative:

92nd Street was awarded in July 2016 and began construction in August. The project is currently completed, however, the City requested an extension to allow the project to complete the vouchering process.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$77,939.34
Total Other Funding Sources	\$0.00



Grantee Activity Number: RD02-Infrastructure - 92nd Street E

Activity Title: 92nd Street Improvement UN E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

09/02/2016

Projected End Date:

03/01/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$81,273.55

Total Budget

\$54,351.81

\$81,273.55

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Chicago

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - 92nd Street	92nd Street Improvement UN	General Account

Association Description:

92nd Street received an extension

Activity Description:

The City will install 2,113 feet of new sewer main in census tract 480500 in order to address flooding problems.

Location Description:

East 92nd street between South Anthony Ave and South Essex Ave

Activity Progress Narrative:



See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure - 95th Street
Activity Title:	95th Street Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
07/08/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$409,999.61
Total Budget	(\$1,858,158.49)	\$409,999.61
Total Obligated	(\$1,858,158.49)	\$409,999.61
Total Funds Drawdown	\$291,572.61	\$409,999.61
Program Funds Drawdown	\$291,572.61	\$409,999.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$291,572.61	\$409,999.61
City of Chicago	\$291,572.61	\$409,999.61
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 2,164 feet of new sewer mains in census tracts 510200 and 510300 in order to address flooding problems.

Location Description:

East 95th street from South Oglesby Avenue to South Torrence Avenue

Activity Progress Narrative:

95th Street was awarded in August 2016 and construction began in September. The City requested an extension as the project is anticipated to be completed in Q2 2017. The project is currently 59% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$119,376.74
Total Other Funding Sources	\$0.00



Grantee Activity Number:	RD02-Infrastructure - 95th Street E
Activity Title:	95th Street Sewer Improvement LMA E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
07/08/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
03/01/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,905,909.18
Total Budget	\$1,858,158.49	\$1,905,909.18
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - 95th Street	95th Street Sewer Improvement LMA	General Account

Association Description:
95th Street Sewer Improvement received an extension

Activity Description:
The City will install 2,164 feet of new sewer mains in census tracts 510200 and 510300 in order to address flooding problems.

Location Description:
East 95th street from South Oglesby Avenue to South Torrence Avenue

Activity Progress Narrative:



See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure - Augusta Blvd
Activity Title:	Augusta Blvd Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
06/10/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$109,741.50
Total Budget	(\$1,922,099.50)	\$109,741.50
Total Obligated	\$109,741.50	\$109,741.50
Total Funds Drawdown	\$109,741.50	\$109,741.50
Program Funds Drawdown	\$109,741.50	\$109,741.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,741.50	\$109,741.50
City of Chicago	\$109,741.50	\$109,741.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 2,410 feet of new sewer mains in census tract 842100 to address flooding problems.

Location Description:

Augusta Boulevard between North Pulaski Rd to North Keeler Ave, North Keeler Ave between West Augusta Blvd to West Thomas St, North Keeler Ave between West Augusta and West Walton St

Activity Progress Narrative:

Augusta Blvd. was awarded in Q4 2016. The City has requested an extension as the project is anticipated to be completed in Q2 2017. Sewer construction is completed but street restoration will be completed in the spring.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$106,939.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - Augusta Blvd E
Activity Title:	Augusta Blvd Sewer Improvement LMA E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
06/10/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
03/17/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$3,100,643.09
Total Budget	\$1,922,157.97	\$3,100,643.09
Total Obligated	\$1,922,099.50	\$1,922,099.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - Augusta Blvd	Augusta Blvd Sewer Improvement LMA	General Account

Association Description:
Augusta Blvd Sewer Improvement received an extension

Activity Description:
The City will install 2,410 feet of new sewer mains in census tract 842100 to address flooding problems.

Location Description:
Augusta Boulevard between North Pulaski Rd to North Keeler Ave, North Keeler Ave between West Augusta Blvd to West Thomas St, North Keeler Ave between West Augusta and West Walton St

Activity Progress Narrative:



See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure - Blackstone
Activity Title:	Blackstone Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
08/25/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$119,715.39
Total Budget	(\$1,907,388.44)	\$119,715.39
Total Obligated	\$119,715.39	\$119,715.39
Total Funds Drawdown	\$119,715.39	\$119,715.39
Program Funds Drawdown	\$119,715.39	\$119,715.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$119,715.39	\$119,715.39
City of Chicago	\$119,715.39	\$119,715.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 1,078 feet of new sewer mains in census tract 834200 in order to address flooding problems.

Location Description:

East 76th street to east 77th st to South Dante Ave

Activity Progress Narrative:

Blackstone was awarded in Q4 2016 and is anticipated to be completed in Q2 2017. The City requested an extension to allow the project to be completed and funds to be fully expended. Work is currently 37% completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$91,299.24
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - Blackstone E
Activity Title:	Blackstone Sewer Improvement LMA E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
08/25/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
03/01/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,312,656.11
Total Budget	\$1,907,388.44	\$1,312,656.11
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - Blackstone	Blackstone Sewer Improvement LMA	General Account

Association Description:
Blackstone Sewer Improvement received an extension

Activity Description:
The City will install 1,078 feet of new sewer mains in census tract 834200 in order to address flooding problems.

Location Description:
East 76th street to east 77th st to South Dante Ave

Activity Progress Narrative:



See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD02-Infrastructure - Calumet Ave

Activity Title: Calumet Ave Improvement UN

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/17/2016

Projected End Date:

02/09/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$2,030,232.61

Total Budget

(\$464,543.39)

\$2,030,232.61

Total Obligated

(\$464,543.39)

\$2,030,232.61

Total Funds Drawdown

\$1,599,470.68

\$2,030,232.61

Program Funds Drawdown

\$1,599,470.68

\$2,030,232.61

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,599,470.68

\$2,030,232.61

City of Chicago

\$1,599,470.68

\$2,030,232.61

Match Contributed

\$0.00

\$0.00

Activity Description:

The City will install 2,680 feet of new sewer mains in census tracts 440600, 440700, and 440900 in order to address flooding problems.

Location Description:

Calumet Ave between East 89th to East 87th, South Eberhart between 89th St to 89th PI, South Eberhart between 89th St to 89th PI

Activity Progress Narrative:

Calumet was awarded in June 2016 and work was completed in Q4 2016. The City requested an extension to allow the project to allow funds to be fully expended and complete the internal controls process.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$131,304.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: RD02-Infrastructure - Calumet Ave E

Activity Title: Calumet Ave Improvement UN E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

06/17/2016

Projected End Date:

03/01/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$517,064.99

Total Budget

\$464,543.39

\$517,064.99

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Chicago

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Rehabilitation/reconstruction of a public improvement	RD02-INFRASTRUCTURE	RD02-Infrastructure - Calumet Ave	Calumet Ave Improvement UN	General Account

Association Description:

Calumet Ave Improvement received an extension

Activity Description:

The City will install 2,680 feet of new sewer mains in census tracts 440600, 440700, and 440900 in order to address flooding problems.

Location Description:

Calumet Ave between East 89th to East 87th, South Eberhart between 89th St to 89th Pl, South Eberhart between 89th St to 89th Pl



Activity Progress Narrative:

See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	RD02-Infrastructure - Merrionette Manor
Activity Title:	Merrionette Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
04/27/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$3,432,391.60
Total Budget	(\$72,820.85)	\$3,432,391.60
Total Obligated	(\$72,820.85)	\$4,376,699.50
Total Funds Drawdown	\$440,827.15	\$3,432,391.60
Program Funds Drawdown	\$440,827.15	\$3,432,391.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$440,827.15	\$3,432,391.60
City of Chicago	\$440,827.15	\$3,432,391.60
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will install 3,218 feet of new sewer mains in census tract 510300 in order to address flooding problems.

Location Description:

South Oglesby Ave between East 99th to East 97th, East 97th between South Oglesby to South Luella, South Luella between East 97th and East 96th, East 96th between South Merrion and South Brennan

Activity Progress Narrative:

Merrionette Manor was awarded in April 2016 and construction began in June. The project is currently completed, however, the City requested an extension to ensure our internal control process has sufficient time to complete the vouchering process.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$375,017.10
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - Merrionette Manor E
Activity Title:	Merrionette Improvement LMA E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

04/27/2016

Projected End Date:

03/01/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$205,274.27
Total Budget	\$72,820.85	\$205,274.27
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure - Merrionette Manor	Merrionette Improvement LMA	General Account

Association Description:

Merrionette Improvement received an extension

Activity Description:

The City will install 3,218 feet of new sewer mains in census tract 510300 in order to address flooding problems.

Location Description:

South Oglesby Ave between East 99th to East 97th, East 97th between South Oglesby to South Luella, South Luella between East 97th and East 96th, East 96th between South Merrion and South Brennan

Activity Progress Narrative:



See other round two activity for report narrative

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD02-Infrastructure - WPA 122nd Street E
Activity Title: WPA 122nd Street Improvement LMA E

Activity Category:

Construction/reconstruction of streets

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

08/01/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$261,961.72
Total Budget	\$0.00	\$261,961.72
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 122nd Street between South Loomis Street to South Bishop Street

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$13,787.46
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 62nd Street E
Activity Title:	WPA 62nd Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$303,875.60
Total Budget	\$0.00	\$303,875.60
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 62nd Street between South Hoyne Avenue to South Seely Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$15,993.45
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 80th Street E
Activity Title:	WPA 80th Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$339,502.39
Total Budget	\$0.00	\$339,502.39
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

East 80th Street to South University Avenue to South Woodlawn Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$17,868.55
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 86th Street E
Activity Title:	WPA 86th Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$326,928.23
Total Budget	\$0.00	\$326,928.23
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

East 86th Street to South St Lawrence Avenue to South Champlaine Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$17,206.75
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 88th Street E
Activity Title:	WPA 88th Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$65,510.37
Total Budget	\$0.00	\$65,510.37
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of streets	RD03-INFRASTRUCTURE	RD03-Infrastructure - WPA 88th Street	WPA 99th Street Improvement LMA	General Account

Association Description:

This activity will be funded with both second and third round allocations.

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:



East 88th Street between South Burley Avenue to South Mackinaw Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure - WPA 91st Street E
Activity Title:	WPA 91st Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$335,311.00
Total Budget	\$0.00	\$335,311.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 91st Street between South Normal Avenue to South Eggleston Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$17,647.95
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 92nd Street E
Activity Title:	WPA 92nd Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
01/01/2017

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$336,358.85
Total Budget	\$0.00	\$336,358.85
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 92nd Street between South Normal Avenue and South Eggleston Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Local funds

Amount

\$17,703.10

Total Other Funding Sources

\$0.00



Grantee Activity Number:	RD02-Infrastructure - WPA 93rd Street E
Activity Title:	WPA 93rd Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$336,358.85
Total Budget	\$0.00	\$336,358.85
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 93rd Street between South Normal to South Eggleston Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$17,703.10
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA 94th Street E
Activity Title:	WPA 94th Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$337,406.70
Total Budget	\$0.00	\$337,406.70
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 94th Street between South Normal Avenue to South Eggleston Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$17,758.25
Total Other Funding Sources	\$0.00



Grantee Activity Number:	RD02-Infrastructure - WPA Hermitage E
Activity Title:	WPA Hermitage Street Improvement E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$220,047.85
Total Budget	\$0.00	\$220,047.85
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

South Hermitage at West 58th Street to 210 feet south

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$11,581.47
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA Parnell E
Activity Title:	WPA Parnell Street Improvement LMA E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$277,679.43
Total Budget	\$0.00	\$277,679.43
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

South Parnell at West 104th Street to 265 feet south

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$14,614.71
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA St Lawrence E
Activity Title:	WPA St Lawrence Street Improvement E

Activity Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
RD02-INFRASTRUCTURE

Project Title:
INFRASTRUCTURE

Projected Start Date:
08/01/2016

Projected End Date:
03/17/2019

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$691,578.95
Total Budget	\$0.00	\$691,578.95
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

South St Lawrence Avenue between East 83rd Street to East 84th Street

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$36,398.89
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure - WPA Wentworth E
Activity Title:	WPA Wentworth Street Improvement LMA E

Activity Category:

Construction/reconstruction of streets

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

08/01/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$314,354.07
Total Budget	\$0.00	\$314,354.07
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

West 93rd Street between South Wentworth Avenue to South LaSalle Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Local funds

Amount

\$16,544.95

Total Other Funding Sources

\$0.00



Grantee Activity Number:	RD02-Infrastructure- 100th & 101st
Activity Title:	100th & 101st Streets Sewer Improvement UN

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

02/09/2016

Projected End Date:

08/24/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,095,904.54
Total Budget	(\$62,671.91)	\$1,095,904.54
Total Obligated	(\$35,052.91)	\$1,095,904.54
Total Funds Drawdown	\$79,291.54	\$1,095,904.54
Program Funds Drawdown	\$79,291.54	\$1,095,904.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$79,291.54	\$1,095,904.54
City of Chicago	\$79,291.54	\$1,095,904.54
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,655 linear feet in new/improved sewers.

Location Description:

The 100th Street Sewer Improvement Project is located in census tracts 730500 and 730600.

Activity Progress Narrative:

100th Street was awarded in January 2016 and construction began in March. Project was completed in Q4, however the City is completing internal control processes to submit final vouchers.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local funds	\$0.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: RD02-Infrastructure- 100th & 101st E
Activity Title: 100th & 101st Streets Sewer Improvement UN E

Activity Category:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 RD02-INFRASTRUCTURE
Projected Start Date:
 02/09/2016
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 INFRASTRUCTURE
Projected End Date:
 03/17/2019
Completed Activity Actual End Date:

Responsible Organization:
 City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$227,880.51
Total Budget	\$0.00	\$227,880.51
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,655 linear feet in new/improved sewers.

Location Description:

The 100th Street Sewer Improvement Project is located in census tracts 730500 and 730600.

Activity Progress Narrative:

See other round two activity for report narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure- 99th, 102nd, Perry
Activity Title:	99th, 102nd, Perry Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
01/27/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,117,578.27
Total Budget	\$51,396.61	\$1,117,578.27
Total Obligated	(\$5,611.73)	\$1,117,578.27
Total Funds Drawdown	\$598,614.42	\$1,117,578.27
Program Funds Drawdown	\$598,614.42	\$1,117,578.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$598,614.42	\$1,117,578.27
City of Chicago	\$598,614.42	\$1,117,578.27
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD01-INFRASTRUCTURE	RD01-Infrastructure-99th, 102nd, Perry	99th, 102nd, Perry Sewer Improvement LMA	General Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure-99th, 102nd, Perry E	99th, 102nd, Perry Sewer Improvement LMA E	General Account

Association Description:

The 99th, 102nd, Perry Sewer Improvement project is being carried out with funds from both the first and second allocation, and also received an extension

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 4,107 linear feet in new/improved sewers.

Location Description:



The 99th Street and Perry Avenue Sewer Improvement Project is located in LMA census tracts 490700, and 490800.

Activity Progress Narrative:

99th was awarded in January 2016 and construction began in February. Project was completed in Q4 2016, with final vouchers being reviewed by the City's internal control process to be finalized in Q2 2017.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	0/4107

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local funds	\$0.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02-Infrastructure- 99th, 102nd, Perry E
Activity Title:	99th, 102nd, Perry Sewer Improvement LMA E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

01/27/2016

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$261,466.03
Total Budget	\$0.00	\$261,466.03
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 4,107 linear feet in new/improved sewers.

Location Description:

The 99th Street and Perry Avenue Sewer Improvement Project is located in LMA census tracts 490700, and 490800.

Activity Progress Narrative:

See other round two activity for report narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure- Albany Park Tunnel
Activity Title:	Albany Park Tunnel UN

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
04/25/2016

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
04/25/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$6,315,444.04
Total Budget	(\$8,620,805.42)	\$6,315,444.04
Total Obligated	(\$8,620,805.42)	\$6,315,444.04
Total Funds Drawdown	\$2,729,011.65	\$6,315,444.04
Program Funds Drawdown	\$2,729,011.65	\$6,315,444.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,729,011.65	\$6,315,444.04
City of Chicago	\$2,729,011.65	\$6,315,444.04
Match Contributed	\$0.00	\$0.00

Activity Description:

The Albany Park Tunnel will be constructed 18 feet in diameter, approximately 150 feet underground and bored into rock with a tunnel boring machine.

Location Description:

The diversion tunnel will be built in the Albany Park community to run under Foster Avenue from its intersection with Avers Avenue until its discharge into the North Shore Channel of the Chicago River. It is located in census tract 140302 and also benefits surrounding census tracts 130200 and 831800.

Activity Progress Narrative:

Mechanical excavation at the inlet shaft is complete; blast excavation of the inlet shaft rock is currently ongoing, the current depth of the inlet shaft is approximately 70 feet. The Tunnel Boring Machine (TBM) was delivered to the site, lowered into the starter tunnel through the outlet shaft, tested and commissioned. The TBM was launched and has begun mining tunnel rock at the outlet.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure- Albany Park Tunnel E
Activity Title:	Albany Park Tunnel UN E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

04/25/2016

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$8,620,805.42
Total Budget	\$8,620,805.42	\$8,620,805.42
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD01-INFRASTRUCTURE	RD01-Infrastructure-Albany Park Tunnel	Albany Park Tunnel UN	General Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure-Albany Park Tunnel	Albany Park Tunnel UN	General Account

Association Description:

Albany Park Tunnel is funded in both the first and second rounds, and the second round received an extension

Activity Description:

The Albany Park Tunnel will be constructed 18 feet in diameter, approximately 150 feet underground and bored into rock with a tunnel boring machine.

Location Description:

The diversion tunnel will be built in the Albany Park community to run under Foster Avenue from its intersection with Avers Avenue until its discharge into the North Shore Channel of the Chicago River. It is located in census



tract 140302 and also benefits surrounding census tracts 130200 and 831800.

Activity Progress Narrative:

See other round two activity for report narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02-Infrastructure- Evans Avenue
Activity Title:	Evans Avenue Sewer Improvement LMA

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
03/04/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
02/09/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,866,457.91
Total Budget	(\$410,072.19)	\$1,866,457.91
Total Obligated	(\$410,072.19)	\$1,866,457.91
Total Funds Drawdown	\$76,793.55	\$1,866,457.91
Program Funds Drawdown	\$76,793.55	\$1,866,457.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$76,793.55	\$1,866,457.91
City of Chicago	\$76,793.55	\$1,866,457.91
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,192 linear feet in new/improved sewers.

Location Description:

The Evans Avenue Sewer Improvement Project is located in LMA census tracts 690900 and 691400.

Activity Progress Narrative:

Evans Ave. was awarded in February 2016 and construction began in March. The project is completed and fully spent, however final vouchers are being reviewed by the City's internal control process and will completed in Q2 2017.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Linear feet of Public	0	2192/2192



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$275,611.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD02-Infrastructure- Evans Avenue E
Activity Title:	Evans Avenue Sewer Improvement LMA E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02-INFRASTRUCTURE

Projected Start Date:
03/04/2016

Benefit Type:
Area ()

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
INFRASTRUCTURE

Projected End Date:
03/17/2018

Completed Activity Actual End Date:

Responsible Organization:
City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$56,057.06
Total Budget	\$32,840.21	\$56,057.06
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruction of water/sewer lines or systems	RD02-INFRASTRUCTURE	RD02-Infrastructure-Evans Avenue	Evans Avenue Sewer Improvement LMA	General Account

Association Description:
Evans Avenue Sewer Improvement received an extension

Activity Description:
This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,192 linear feet in new/improved sewers.

Location Description:
The Evans Avenue Sewer Improvement Project is located in LMA census tracts 690900 and 691400.

Activity Progress Narrative:

See other round two activity for report narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD03-ADMINISTRATION / ADMINISTRATION

Grantee Activity Number: RD03-Admin

Activity Title: Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

RD03-ADMINISTRATION

Project Title:

ADMINISTRATION

Projected Start Date:

03/18/2016

Projected End Date:

03/17/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Chicago

Overall

Jan 1 thru Mar 31, 2017

To Date

Total Projected Budget from All Sources

N/A

\$300,000.00

Total Budget

\$0.00

\$300,000.00



Total Obligated	\$300,000.00	\$300,000.00
Total Funds Drawdown	\$59,234.00	\$59,234.00
Program Funds Drawdown	\$59,234.00	\$59,234.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,234.00	\$59,234.00
City of Chicago	\$59,234.00	\$59,234.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will utilize this funding to cover administrative costs.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD03-HOUSING / HOUSING

Grantee Activity Number: RD03-Housing - Program Implementation
Activity Title: DPD RFAP Program Implementation LMA



Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD03-HOUSING

Projected Start Date:

03/18/2016

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

03/17/2018

Completed Activity Actual End Date:**Responsible Organization:**

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$217,000.00
Total Budget	\$0.00	\$217,000.00
Total Obligated	\$0.00	\$101,000.00
Total Funds Drawdown	\$0.00	\$1,737.79
Program Funds Drawdown	\$0.00	\$1,737.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,737.79
City of Chicago	\$0.00	\$1,737.79
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department of Planning and Development program implementation of the overall RFAP housing program, under which, eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

RFAP activities will be focused in low- and moderate-income communities of Chicago, largely on the west and south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two RFAP program implementation activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: RD03-Housing- Catholic Charities SF

Activity Title: Catholic Charities - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

RD03-HOUSING

Project Title:

HOUSING

Projected Start Date:

06/15/2015

Projected End Date:

03/01/2018

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Catholic Charities

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$35,000.00
Total Budget	\$0.00	\$35,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Catholic Charities	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Catholic Charities	Rehabilitation/reconstruction of residential structures	RD02-HOUSING	RD02-Housing- Catholic Charities SF	Catholic Charities - RFAP LMH SF	General Account
Catholic Charities	Rehabilitation/reconstruction of residential structures	RD02-HOUSING	RD02-Housing- Catholic Charities SF E	Catholic Charities - RFAP LMH SF E	General Account

Association Description:

Catholic Charities is funded in both the second and third rounds

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Catholic Charities' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible



applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two Catholic Charities' activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD03-Housing- CNT SF
Activity Title:	Center for Neighborhood Technology - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD03-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Center for Neighborhood Technology

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$275,000.00	\$275,000.00
Total Funds Drawdown	\$209,529.97	\$209,529.97
Program Funds Drawdown	\$209,529.97	\$209,529.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$209,529.97	\$209,529.97
Center for Neighborhood Technology	\$209,529.97	\$209,529.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Center for Neighborhood Technology's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two CNT activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD03-Housing- LUCHA SF

Activity Title: LUCHA - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD03-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Latin United Community Housing Association

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$73,000.00
Total Budget	\$0.00	\$73,000.00
Total Obligated	\$73,000.00	\$73,000.00
Total Funds Drawdown	\$53,447.53	\$53,447.53
Program Funds Drawdown	\$53,447.53	\$53,447.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$53,447.53	\$53,447.53
Latin United Community Housing Association	\$53,447.53	\$53,447.53
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

LUCHA's RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event

Activity Progress Narrative:

See previous round two LUCHA activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: RD03-Housing- Neighborhood Housing Services SF
Activity Title: Neighborhood Housing Services - RFAP LMH SF

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 RD03-HOUSING
Projected Start Date:
 06/15/2015
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 HOUSING
Projected End Date:
 03/01/2018
Completed Activity Actual End Date:

Responsible Organization:
 Neighborhood Housing Services of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$500,000.00	\$500,000.00
Total Funds Drawdown	\$236,346.00	\$236,346.00
Program Funds Drawdown	\$236,346.00	\$236,346.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$236,346.00	\$236,346.00
Neighborhood Housing Services of Chicago	\$236,346.00	\$236,346.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Neighborhood Housing Services' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two NHS activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD03-Housing- Partners in Community Building MF
Activity Title:	Partners in Community Building - RFAP LMH MF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD03-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

03/01/2018

Completed Activity Actual End Date:

02/06/2017

Responsible Organization:

Partners in Community Building

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$50,000.00	\$50,000.00
Program Funds Drawdown	\$50,000.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$50,000.00	\$50,000.00
Partners in Community Building	\$50,000.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Partners in Community Building's RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

PICB completed construction, vouchering and inspection of one multi-family unit. The unit is one of six townhomes in the assisted property.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



# of Properties	1	1/1
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Multifamily Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	1	0	1	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD03-Housing- Partners in Community Building SF
Activity Title:	Partners in Community Building - RFAP LMH SF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

RD03-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

03/01/2018

Completed Activity Actual End Date:

Responsible Organization:

Partners in Community Building

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$365,482.04	\$472,638.11
Program Funds Drawdown	\$365,482.04	\$472,638.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$365,482.04	\$472,638.11
Partners in Community Building	\$365,482.04	\$472,638.11
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Partners in Community Building's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See previous round two PICB activity for outcomes and narrative.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD03-INFRASTRUCTURE / INFRASTRUCTURE

Grantee Activity Number: RD03-Infrastructure - WPA 88th Street

Activity Title: WPA 99th Street Improvement LMA

Activity Category:

Construction/reconstruction of streets

Project Number:

RD03-INFRASTRUCTURE

Projected Start Date:

01/01/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$636,547.05
Total Budget	\$0.00	\$636,547.05
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00



City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

East 88th Street between South Burley Avenue to South Mackinaw Avenue

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD03-Infrastructure- Resiliency Revitalization
Activity Title:	Resiliency Revitalization LMA

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

RD03-INFRASTRUCTURE

Projected Start Date:

01/01/2017

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

03/17/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$7,646,874.00
Total Budget	\$0.00	\$7,646,874.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To address the damage created by the April 2013 storms in the West Side Demonstration Area (WSDA), a series of concentrated stormwater landscapes will be constructed along selected corridors. These new landscapes will divert stormwater from the City’s combined sewer system and provide multiple community benefits to residents that are vulnerable to basement and street flooding.

Location Description:

The demonstration area is comprised of six West Side communities, Austin, Humboldt Park, East Garfield, West Garfield, North Lawndale and South Lawndale, referred to as the West Side Demonstration Area (WSDA). The specific locations will be identified through the environmental analysis process.

Activity Progress Narrative:

An environmental team has been conducting an analysis to determine the best parcels and strategy for this project. The following analyses have been completed: (1) Phase I environmental investigations, (2) modeling using the City’s stormwater modeling tool to locate areas where green infrastructure would have the biggest impact, and (3) stormwater flowpath analysis identifying how the stormwater is traveling within the corridors. Numerous meetings have been held with community stakeholders in each corridor to discuss community needs and interests for the landscapes as well to identify community groups and stakeholders that will maintain the landscapes. It is anticipated that construction will begin in late Q2, early Q3 2017.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Local funds	\$3,000,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	RD03-Infrastructure- WPA Woodlawn
Activity Title:	WPA Woodlawn Street Improvement LMA

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD03-INFRASTRUCTURE

Project Title:

INFRASTRUCTURE

Projected Start Date:

04/25/2016

Projected End Date:

03/17/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$691,578.95
Total Budget	\$0.00	\$691,578.95
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To improve storm water management, the City will construct green storm water infrastructure features on WPA streets to provide a location to store water, thus reducing flooding in the neighborhood. Based on the configuration of each street, the City will build an infiltration trench and/or a bioswale that will capture storm water. Infiltration trenches are located in the parking lane of the road and are designed to include permeable pavement that directs water into a gravel bed below the road surface. Bioswales are located in the parkway between the road and the sidewalk and use plants, trees, and a drainage bed of soil and gravel to capture and filter storm water runoff from the street. The City will also repave these streets so that the pitch of the road surface directs storm water runoff into the infiltration trench and bioswale.

Location Description:

East 94th Street between South Woodlawn and South Kimbark Ave

Activity Progress Narrative:

Project is completing design phase, incorporating "green" storm water infrastructure features. The environmental review process was completed in Q4 2016. Construction is expected to begin in 2017. The City requested an extension to reflect the delays experienced in the design and environmental review process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	1

