



CITY OF CHICAGO

DEPARTMENT OF BUILDINGS

Periodic Tests of Electric Elevators - Report Form

Test Performed: Category 1 Category 5

Building & Unit Information	
Building Name	Owner/Building Management Name
Building Address	Unit Identification / Unit PIN

Category 1 Test Requirement	ASME Section	Pass	Fail	N/A
Oil Buffers	8.11.2.2.1			
Safeties	8.11.2.2.2			
Governors	8.11.2.2.3			
Slack-Rope Devices on Winding Drum Machines	8.11.2.2.4			
Normal and Final Terminal Stopping Devices	8.11.2.2.5			
Firefighters' Emergency Operation	8.11.2.2.6			
Standby or Emergency Power Operation	8.11.2.2.7			
Power Operation of Door System	8.11.2.2.8			
Broken Rope, Tape, or Chain Switch	8.11.2.2.9			
E/E/PES Electrical Protective Devices	8.11.2.2.10			

Category 5 Test Requirement	ASME Section	Pass	Fail	N/A
Car and Counterweight Safeties	8.11.2.3.1			
Governors	8.11.2.3.2			
Oil Buffers	8.11.2.3.3			
Braking System.	8.11.2.3.4			
Emergency and Standby Power Operation	8.11.2.3.5			
Emergency Terminal Stopping and Speed Limiting Devices	8.11.2.3.6			
Power Opening of Doors	8.11.2.3.7			
Leveling Zone and Leveling Speed	8.11.2.3.8			
Inner Landing Zone	8.11.2.3.9			
Emergency Stopping Distance	8.11.2.3.10			

The Above Tests Were Performed In Compliance With ASME A17.1-2007	
Firm Performing Test	City of Chicago Elevator Contractor Number EVCO -
Firm Address	Firm City/State/Zip
Name of Mechanic Performing Test	Date of Test